XPERT HOME INSPECTOR

Inspector: Brandon L Tidwell



Brandon L Tidwell HI-2255

XpertHomeInspectorLLC

1234 Sample easy st.

Inspection Prepared For: Larry Johnson

Agent: Zubberson SallyMae - Real Estate Express

Date of Inspection: 10/24/2022

Year Built: 2016 Size: 2810

Weather: Sunny

Table Of Contents

Report Summary	3-4
Overview	5
Interior Photo's	5-6
Exterior House Photo's	7-8
Grounds	9
Roof	10
Exterior	11-12
Exterior A/C - Heat Pump 1	13
Garage/Carport	13-14
Living Room	15
Dining Room	16
Kitchen	17
Riterien	"
Laundry Room	17
Laundry Room	17
Laundry Room Bathroom 1	17 18-19
Laundry Room Bathroom 1 Master Bathroom	17 18-19 20-21
Laundry Room Bathroom 1 Master Bathroom Half Bath	17 18-19 20-21 22
Laundry Room Bathroom 1 Master Bathroom Half Bath Bedroom 1	17 18-19 20-21 22 23
Laundry Room Bathroom 1 Master Bathroom Half Bath Bedroom 1 Bedroom 2	17 18-19 20-21 22 23 24
Laundry Room Bathroom 1 Master Bathroom Half Bath Bedroom 1 Bedroom 2 Bedroom 3	17 18-19 20-21 22 23 24 25

XpertHomeInspectorLLC 1234 Sample easy st., Somewhere, AR Smoke/Carbon Monoxide Detectors 29 Attic/Structure/Framing/Insulation 29-30 Crawl Space 31 **Plumbing** 31-32 Water Heater 33 **Heating System** 33-34 Electric - Main Panel 35 Electric - Sub Panel 36 Cooling System - Interior 37-38 Glossary 39



Report Summary

The summary below consists of potentially significant findings. These findings can be a safety hazard, a deficiency requiring a major expense to correct or items I would like to draw extra attention to. The summary is not a complete listing of all the findings in the report, and reflects the opinion of the inspector. Please review all pages of the report as the summary alone does not explain all of the issues. All repairs should be done by a licensed & bonded tradesman or qualified professional. I recommend obtaining a copy of all receipts, warranties and permits for the work done.

Garage/Carport

Page 14 Item: 4 Floor



There was a small area of garage floor with spalling. Recommend licensed contractor to repair to prevent further future damage.

Kitchen

Plumbing Page 17 Item: 1



There was a small puddle of water under kitchen sink cabinet. The leak location was not determined. I recommend further evaluation and repair by licensed plumber.

Bedroom 3

Page 25 Item: 4


Ceiling Fan

 The ceiling fan in the bedroom was not operational when tested. Recommend a licensed electrician evaluate and repair or replace as needed.



Heating System

Page 34 Item: 5 Filter



The furnace filter is dirty. Recommend changing the filter per the manufacturer's recommendations.

Overview

1. Scope of Inspection

• All components designated for inspection in the ASHI Standards of Practice are inspected, except as may be noted in the "Limitations of Inspection" sections within this report. It is the goal of the inspection to put a home buyer in a better position to make a buying decision. Not all improvements will be identified during this inspection. Unexpected repairs should still be anticipated. The inspection should not be considered a guarantee or warranty of any kind. Please refer to the pre-inspection contract for a full explanation of the scope of the inspection. The professional home inspection is a visible, non-invasive inspection of the home on the day of the inspection only.

2. Main Entrance Faces

• For the purpose of this inspection, this house faces north.

3. State of Occupancy

Occupied, furnished

4. Weather Conditions

Sunny

5. Recent Rain/Snow

• No

6. Ground Cover

• Dry

7. Approximate Age

5-10 years

Interior Photo's

1. House Photo's










Living Room Living Room Kitchen

Interior Photo's (continued)





Master Bedroom **Dining Room**







Master Bathroom

Master Bedroom



Master Bathroom



Master Bedroom Closet







Laundry Room





Dining Room

Interior Photo's (continued)




Living Room Foyer



Bedroom 3




Stairway



Bedroom 2



Bathroom



Stairway



Hallway



Bedroom 1



Upstairs Bonus Room

Exterior House Photo's

1. House Photo's







The front of the house

The front of the house

The side of the house







The side of the house

The front of the house

The side of the house







The side of the house

The back of the house

The back of the house

Exterior House Photo's (continued)



The back of the house

Grounds

1. Service Walks

Materials



Satistactory • Concrete

2. Driveway/Parking

Materials:



Condition:

Typical cracks

3. Patio

Materials:



Marginal • Concrete



The mortar between brick and patio concrete had and area missing. Recommend repair to prevent future damage.

Grounds (continued)

4. Fence/Wall

Materials:



5. Hose Bibs

Hose Bibs:



· Yes, operable

Roof

1. Roof View





The Roof View

The Roof View

The Roof View



The Roof View



The Roof View

2. Roof General: Visibility

Visibility:

• All

Inspected From:
• With drone

Roof (continued)

3. Roof Style: Type/Style

Type/Style:

- ÁsphaÍt Shingle
- Hip

Layers/Age/Location:

- Layers 1+
- Age: 1-6+
- Location: HouseLocation: Garage

4. Ventilation System



Type:

SoffitTurbine

5. Condition of Roof Covering



6. Vents



Exterior

1. Chimney Chase

General:



- Satisfactory Location: South Side of Roof
 - Viewed From: Roof with droneRain Cap/Spark Arrestor: Yes
 - Chase: Metal Observations:Flue: Metal

2. Gutters

Materials:



• Galvanized/Aluminum

Exterior (continued)

3. Siding



Materials:

Satistactory • Block/Brick

4. Trim



Materials:

• Aluminum/Steel

5. Soffit



Materials:

6. Fascia



Materials:

🚮 • Aluminum/Steel

7. Windows/Screens





- Aluminum/Vinyl clad

8. Slab-On-Grade Foundation



Materials/Condition:

Poured concrete

9. Service Entry



Location:

Satisfactory • Underground

10. Exterior Receptacles



Receptacles/Condition:


Exterior receptacles: Yes

- Exterior receptacles, operable: Yes
- GFCI present: Yes
- · GFCI, operable: Yes

Exterior (continued)

11. Exterior Doors

Main entrance door condition: Satisfactory



- Patio door condition: Satisfactory
- Patio door weatherstripping: Satisfactory
- Rear door condition: Satisfactory
- Rear door weatherstripping: Satisfactory

Exterior A/C - Heat Pump 1

1. Exterior A/C - Heat Pump 1

· Location: West

- м Brand: Goodman
 - Approximate Age: 5-10+ years
 - Energy source: Electric Unit Type: Air cooled Outside disconnect: Yes
 - · Level: Yes



The air conditioner compressor/condenser



The air conditioner compressor/condenser data plate.

Garage/Carport

1. Type

Type:



- Attached
- 2-Car

Garage/Carport (continued)



The Garage

2. Automatic Opener

Operation:



Operable

3. Safety Reverse

Operation:



- Safety pressure reverse was tested and works properly
 - · Photo eyes and pressure reverse tested

4. Floor

Materials:



Concrete



There was a small area of garage floor with spalling. Recommend licensed contractor to repair to prevent further future damage.

5. Electrical Receptacles

• Electrical receptacles: Yes



- Electrical receptacles, operable: Yes
 - GFCI present: Yes
 - GFCI operable: Yes

Condition:

- Reverse polarity: No
- Open ground: No

Garage/Carport (continued)

6. Fire Separation Walls & Ceiling

Fire Wall:



- Fire separation wall & ceiling: Present
 - Fire door: Not verifiable
 - Fire door self closure: N/A

Condition:

· Moisture stains present: No

Living Room

1. Location



2. Walls & Ceiling



3. Floor



4. Ceiling Fan



5. Electrical

Switches: Yes



- 🕠 Switches, operable: Yes
 - · Receptacles: Yes
 - Receptacles, operable: Yes
 - Open ground: No
 - · Reverse polarity: No

6. Heating Source

Heating source present: Yes



Living Room (continued)

7. Doors



8. Windows



Dining Room

1. Location



2. Walls & Ceiling



3. Floor



4. Electrical



Condition:

- Satisfactory Switches: Yes
 - · Switches, operable: Yes
 - Receptacles: Yes
 - Receptacles, operable: Yes
 - Open ground: No
 - Reverse polarity: No

5. Heating Source

• Heating source present: Yes



Dining Room (continued)

6. Doors



7. Windows



Kitchen

1. Plumbing





There was a small puddle of water under kitchen sink cabinet. The leak location was not determined. I recommend further evaluation and repair by licensed plumber.

Laundry Room

1. Doors/Walls/Ceiling



2. Heat Source Present

Heat Source Present:



Laundry Room (continued)

3. Room Vented

Room Vented:



4. Dryer Vented

Dryer Vented:



🚮 • Wall

5. Electrical

Electrical:



• GFCI present: Yes

• GFCI operable: Yes

• Open ground/reverse polarity: No

6. Appliances

Appliances:



satisfactory • Washing machine

Dryer

7. Washer Hook-up Lines

Washer Hook-up Lines:



Satisfactory • Satisfactory

Bathroom 1

1. Location



2. Sinks

· Faucet leaks: No satistationy • Pipes leak: No



3. Bathtubs


Faucet leak: No



🕠 • Pipes leak: No

Bathroom 1 (continued)

4. Toilet



· Bowl loose: No

5. Shower/Bathtub Area

Shower/Bathtub Area:



• Ceramic/Plastic

Caulk/Grout needed: No

6. Drainage



7. Water Flow



8. Moisture Stains Present

Moisture Stains:



9. Doors



10. Window



11. Receptacles



• Present: Yes satistactory • Operable: Yes

> • GFCI present: Yes • GFCI operable: Yes

• Open ground/reverse polarity: No

Bathroom 1 (continued)

12. Heat Source Present

Heat Source:



13. Exhaust Fan

Exhaust Fan:



· Operable: Yes

Master Bathroom

1. Location



· Faucet leaks: No



satistactory • Pipes leak: No

3. Bathtubs

Faucet leak: No



satistactory • Pipes leak: No

4. Showers

Showers:



• Faucet leaks: No

· Pipes leak: No

5. Toilet

· Bowl loose: No



satistactory • Operable: Yes

6. Shower/Bathtub Area

Shower/Bathtub Area:



• Ceramic/Plastic

Caulk/Grout needed: No

Master Bathroom (continued)

7. Drainage



8. Water Flow



9. Moisture Stains Present

Moisture Stains:



10. Doors



11. Window



12. Receptacles

• Present: Yes



satistactory • Operable: Yes

• GFCI present: Yes

• GFCI operable: Yes

• Open ground/reverse polarity: No

13. Heat Source Present

Heat Source:



14. Exhaust Fan

Exhaust Fan:



• Operable: Yes

Half Bath

1. Location



2. Sinks



• Faucet leaks: No

satistactory • Pipes leak: No

3. Toilet



· Bowl loose: No

satistactory • Operable: Yes

4. Drainage



5. Water Flow



6. Moisture Stains Present

Moisture Stains:



7. Doors



8. Receptacles



· Present: Yes satisfactory • Operable: Yes

• GFCI present: Yes

• GFCI operable: Yes

• Open ground/reverse polarity: No

Half Bath (continued)

9. Heat Source Present

Heat Source:



10. Exhaust Fan

Exhaust Fan:



• Yes

· Operable: Yes

Bedroom 1

1. Location



2. Walls & Ceiling



3. Floor



4. Ceiling Fan



5. Electrical

Electrical:



- Switches operable: Yes
 - Receptacles operable: Yes
 - Open ground/Reverse polarity: No

6. Heating Source Present

Heating Source:



Bedroom 1 (continued)

7. Bedroom Egress

Egress:



• Ĕgress restricted: No

8. Door



9. Window(s)



Bedroom 2

1. Location



2. Walls & Ceiling



3. Floor



4. Ceiling Fan



5. Electrical

Electrical:



- Switches operable: Yes
 - Receptacles operable: Yes
 - Open ground/Reverse polarity: No

Bedroom 2 (continued)

6. Heating Source Present

Heating Source:



7. Bedroom Egress

Egress:



ሒ • Ĕgress restricted: No

8. Door



9. Window(s)



Bedroom 3

1. Location



2. Walls & Ceiling



3. Floor



4. Ceiling Fan

Ceiling Fan:



• Recommend repair/replace

Observations:

• The ceiling fan in the bedroom was not operational when tested. Recommend a licensed electrician evaluate and repair or replace as needed.

Bedroom 3 (continued)



5. Electrical

Electrical:



- Switches operable: Yes
 - Receptacles operable: Yes
 - Open ground/Reverse polarity: No

6. Heating Source Present

Heating Source:



7. Bedroom Egress

Egress:



• Egress restricted: No

8. Door



9. Window(s)



Master Bedroom

1. Location



Master Bedroom (continued)

2. Walls & Ceiling



3. Floor



4. Ceiling Fan



5. Electrical

Electrical:



- Switches operable: Yes
 - Receptacles operable: Yes
 - Open ground/Reverse polarity: No

6. Heating Source Present

Heating Source:



7. Bedroom Egress

Egress:



• Egress restricted: No

8. Door



9. Window(s)



Fireplace

1. Location

Location:



Satistactory • Living room



Fireplace



Fireplace operating

2. Type





• Gas

3. Material

Material:



• Metal (prefabricated)

4. Miscellaneous

Miscellaneous:



- There was a blower built in which is operable
 - The damper was operable
 - The hearth extension was adequate

5. Mantel

Materials:



Stairs, Steps, Hallways

1. Stairs, Steps, Hallways

Stairs, Steps, Hallways:



- Stairs condition: Satisfactory
 - Handrail: Satisfactory
 - Risers/Treads: Satisfactory

Smoke/Carbon Monoxide Detectors

1. Smoke/Carbon Monoxide Detectors

Materials:



- Smoke detectors are present
 - Smoke detectors are operable
 - Carbon monoxide detectors are present
 - Carbon monoxide detectors are operable

Observations:

• Smoke/Carbon Monoxide Detectors have an End-of-Life. For your safety it is recommended to replace detectors according to manufacturer instructions, from the mfg. date. Please note that verification of the age of smoke and carbon monoxide detectors is not part of the home inspection standards. The NFPA, National Fire Protection Association, recommends testing detectors monthly and replacing batteries when they begin to chirp - signaling they're running low.

Attic/Structure/Framing/Insulation

1. Access to Attic/Inspected From/Location

Access Inspected From:



· Access: Stairs through bonus room

Inspected from: In the attic

· Location: Other



The Attic View



The Attic View



The Attic View

Attic/Structure/Framing/Insulation (continued)



The Attic View

2. Flooring

Flooring:

Partial

3. Insulation

Insulation:



🖟 • Loose

4. Insulation Installed In

Insulation Installed In:



• Between ceiling joists

5. Ventilation

Ventilation:



• Ventilation appears adequate

6. HVAC Duct



7. Structural problems observed

Structural Problems:



No

8. Roof Structure

Roof Structure:



- Satisfactory Rafters
 - Wood
 - Collar ties
 - Knee wall

Attic/Structure/Framing/Insulation (continued)

9. Ceiling joists

Ceiling Joists:

Wood

10. Sheathing

Sheathing:



• OSB

11. Evidence of condensation/moisture/leaking

Condensation/Moisture/Leaking:



- Evidence of condensation: No
 - Evidence of moisture: No
 - · Evidence of leaking: No

12. Electrical

Electrical:



satisfactory • No apparent defects

Crawl Space

Plumbing

1. Main Shut-off Location

Location:



satistactory • Outside at the curbside



Main water shutoff location

Plumbing (continued)

2. Water Entry Piping

Type:



Not visible

3. Visible Water Distribution Piping

Materials:



Satisfactory • PEX Plastic

4. Flow



5. Pipes Supply/Drain

Supply/Drain:



• Cross connection: No

6. Drain/Waste/Vent Pipe

Materials:



Observations:

 Sewer lines from the main sewer line to the home are not visible and therefore are not part of the home inspection. This Lateral sewer line is the homeowner's responsibility. Therefore we recommend a sewer line scope/camera inspection by a qualified contractor.

7. Traps - Proper P-Type/Drainage

Conndition:



Yes

Drainage: Satisfactory

8. Fuel Line

Materials:



• Fuel line: Not visible

9. Main Fuel Shut-off Location

Materials:



Satisfactory • On the side exterior wall

Plumbing (continued)



Main gas shutoff location

Water Heater

1. Brand Name





The Water Heater Area



The Water Heater Data Tag

Heating System

1. Brand

Brand:



satisfactory • Brand : Goodman

Heating System (continued)



The furnace area

2. Energy Source/Warm Air System





3. Safety Controls

Safety Controls:



Disconnect: Yes

• Normal operating and safety controls observed

4. Distribution



Distribution:


Metal duct

5. Filter

Filter:



- Marginal Standard
 - Needs cleaning/replacement



The furnace filter is dirty. Recommend changing the filter per the manufacturer's recommendations.

Heating System (continued)

6. When Turned On By Thermostat

When Turned On:



• Proper operation: Yes

Electric - Main Panel

1. Main Panel General





The main electrical service panel

2. Location

Location:



satistation • Exterior wall

3. Adequate Clearance To Panel

• Adequate Clearance to Panel: Yes



4. Amperage/Voltage

Amperage/Voltage:



5. Breakers/Fuses

• Breakers/Fuses: Breakers



Electric - Main Panel (continued)

6. Appears Grounded

· Appears Grounded: Yes



7. Main Wire

Main Wire:



Not visible

8. Branch Wire

Type:



satisfactory • Áluminum (multi-strand)

Electric - Sub Panel

1. Location

Location:



· Closet



Electric Sub-Panel

2. Adequate Clearance To Panel

Adequate Clearance to Panel: Yes



3. Breakers/Fuses

Breakers/Fuses:



satisfactory • Breakers

Electric - Sub Panel (continued)

4. Appears Grounded

· Appears Grounded: Yes



5. GFCI/AFCI Breaker

GFCI breaker installed: Yes



- satisfactory GFCI breaker operable: Yes
 - AFCI breaker installed: Yes
 - AFCI breaker operable: Yes

6. Branch Wire



- Type:
- satisfactory Copper
 - Romex

Condition:

The neutral and ground wires are separated

Cooling System - Interior

1. Cooling System: General

General:



satistactory • Central System

2. Age



Age:

3. Evaporator Coil



Evaporator Coil:

4. Condensate Line

Materials:



satistactory • To exterior

Cooling System - Interior (continued)

5. Secondary Condensate Line

Secondary Condensate Line:



- Present: Yes
 - · Float switch installed

6. Differential

Differential:



• Differential: 19 degrees



Glossary

Term	Definition
AFCI	Arc-fault circuit interrupter: A device intended to provide protection from the effects of arc faults by recognizing characteristics unique to arcing and by functioning to de-energize the circuit when an arc fault is detected.
GFCI	A special device that is intended for the protection of personnel by de-energizing a circuit, capable of opening the circuit when even a small amount of current is flowing through the grounding system.
PVC	Polyvinyl chloride, which is used in the manufacture of white plastic pipe typically used for water supply lines.